## **Lot Services Sketch**



PID:	012172286
SD/MU:	-
WO:	-

Civic Address: 8345 CORRAL RD

Legal Description: Lot: 2 District Lot: 625 Plan: 14296

Service Type	Diameter (mm)	Material	Invert Elev @ Main (m)	Invert Elev @ Property Line (m)	Invert Elev @ Service End (m)	Distance into Property (m)	Installation Date
Sanitary	100	AC	742.83	-	-	-	January 1977
Water	19	COPPER	-	-	-	-	January 1977
Storm	N/A	N/A	-	-	-	-	-

Sanitary Service Connection Location Notes	Storm Service Connection Location Notes		
Distance from downstream SAN MH: 54.04m	Distance from downstream STM MH: N/A		
Distance to upstream SAN MH: N/A	Distance to upstream STM MH: N/A		

Miscellaneous Utilities							
Power	Communications	Cable	Gas				
BC Hydro	TELUS	Shaw Cable	FortisBC				
Overhead Service	Overhead Service	Overhead Service	Underground Service				

Installation By:City of Prince GeorgeSurvey Date:2021-08-16

## Comments:

Inspection #4207883 completed 2021-08-16. CCTV Inspection #4208022 & 4208808 completed 2021-08-26.

Water curb stop is 1.0 metres from the North-West property line.

## NOT TO SCALE The information contained herein is for internal use only. Not to be relied on unless confirmed by site inspection and/or investigation.

