

Legal Description: Lot: 14 District Lot: 1599 Plan: BCP30864

Service Type	Diameter (mm)	Material	Invert Elev @ Main (m)	Invert Elev @ Property Line (m)		Invert Elev Service End	-	Distance into Property (m)		Installation Date	
Sanitary	100	PVC	-	-		-		-		FEB 2005	
Water	20	COPPER	-	-		-		-		FEB 2005	
Storm	100	PVC	-	-		-		-		FEB 2005	
Sanita	ary Service Co	Storm Service Connection Location Notes									
Distance from downstream SAN MH #5250: 40.29m					Distance from downstream STM MH #3812: 9.98m						
Distance to upstream SAN MH #5249: 65.80m					Distance to upstream STM MH #3811: 64.81m						
			Mis	cellane	ous Utilities						
Power		C	Communications		Cable			Gas			
BC Hydro			TELUS		Shaw Cable			FortisBC			
Underground Service L			nderground Service		Underground Service			Underground Service			
Installation By: L&M Engineering LTD.					•	Draft Date:	2023-02-	16 Survey D	ate:	FEB 2005	
				Comr	nents:	1	1	1			
Water Service is ~	10.2m East from th	e Northwest corr	ner of Lot 14. Storr	n Service	is ~10.5m East fi	rom the Northwest	corner of L	ot 14.			
Sanitary Service is	~10.9m East from	the Northwest c	orner of Lot 14.								



